RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, TumkurRaod, Bangalore 73
, Mobile: 9845024976

DATE: 27.03.2021

YIELD REPORT

Point number	:	02
Party	:	**Executive Engineer, BBMP, Byatarayanapura Division, Bangalore 560092**
Location	:	1st main road, Gowderbeedi, Thindlu, Ward no 09
Depth	:	355Rmt
Casing pipe	:	90 Rmt
Collars	:	8 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	230 Rmt
2nd spring touched at	:	260Rmt
3rd spring touched at	:	300 Rmt
Total yield	:	2200 Gph
Water level	:	250 Rmt
Remarks	:	

RAJALAKSHMI ROCK DRILLERS

PROPRIETOR

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
Bruhath Bangalore Mahanagara Palike

RAJALAKSHMI ROCK DRILLERS

Bore well Drilling Contractor, Rukmini Nagar, Nagasandra, TumkurRaod, Bangalore 73 , Mobile: 9845024976

DATE: 25.03.2021

YIELD REPORT

Point number	:	01
Party	:	**Executive Engineer, BBMP, Byatarayanapura Division, Bangalore 560092**
Location	:	4th main, 1st cross road, Durga layout. Ward no 09
Depth	:	350Rmt
Casing pipe	:	70 Rmt
Collars	:	12 Nos
Cap	:	1 Nos
Yield	:	1800 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	240 Rmt
2nd spring touched at	:	295 Rmt
3rd spring touched at	:	310 Rmt
Total yield	:	1800 Gph
Water level	:	240 Rmt
Remarks	:	

RAJALAKSHMI ROCK DRILLERS

Rama Rao. N.S

PROPRIETOR

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE: 02.03.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, BBMP, Byatarayana pura Division, Bangalore 560092**
02. Location of land/Site	4th main, 1st cross road, Durga layout. Ward no 09
03. Purpose of Ground Water	Drinking water
04. Area	Durga layout
05. Approximate Drilling Depth	340-360 rmt
06. Approximate Casing Pipe	70-90 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1200-1600 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

Rajalakshmi
Geo Consultants
Bangalore

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE: 02.03.2021

REPORT ON GROUND WATER INVESTIGATION

01. Name of the Party	**Executive Engineer, BBMP, Byatarayana pura Division, Bangalore 560092**
02. Location of land/Site	1st main road, Gowder beedi, Thindlu, Ward no 09
03. Purpose of Ground Water	Drinking water
04. Area	Thindlu
05. Approximate Drilling Depth	350-370 rmt
06. Approximate Casing Pipe	80-100 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1500-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

Rajalakshmi
Geo Consultants
Bangalore

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike